

	Case Name: Residential House (2)	Sector	Construction (residential building)	
	OR-AS Operations Research - Applications and Solutions www.or-as.be info@or-as.be	Baseline Schedule	Schedule with resources	
Submitted by	William & Jef	Risk Analysis	Schedule with costs	
Date	2016		Random simulation	
File Name	C2016-12 Residential House (2)	Project Control	One of nine std. scenarios	
			User defined distributions	
			Automatic tracking	
			Tracking based on user input	

1. Project description

Project authenticity

The construction and finishing of a modern residential house. The project consists of activities such as site preparation, structural works, technical installations, interior finishing, and landscaping, with associated activity, resource, cost, and tracking data obtained directly from the actual project owner.

2. Project properties

2.1. Baseline Schedule

General		Network topology	
# Activities	69	Serial/Parallel (SP)	57%
Planned Duration (PD)	291	Activity Distribution (AD)	72%
Budget At Completion (BAC)	222,858.00 €	Length of Arcs (LA)	50%
Renewable Resources	-	Topological Float (TF)	19%
Consumable Resources	-		

* standard eight-hour working days

2.2. Risk Analysis

Random simulation by ProTrack was performed using the default symmetric triangular risk distribution profiles.

	Cost sensitivity		
	avg [%]	std dev [%]	skew [-]
CRI-r	0.00	0.00	N/A
CRI-rho	100	0.00	N/A
CRI-tau	100	0.00	N/A

	Resource sensitivity		
	avg [%]	std dev [%]	skew [-]
CRI-r	N/A	N/A	N/A
CRI-rho	N/A	N/A	N/A
CRI-tau	N/A	N/A	N/A

	Time sensitivity		
	avg [%]	std dev [%]	skew [-]
CI	57	46	-0.28
SI	68	41	-0.70
SSI	6	10	2.38
CRI-r	14	12	1.41
CRI-rho	14	12	1.40
CRI-tau	9	8	1.31

2.3. Project Control

2.3.1. Simulated forecasting accuracy

The accuracy of time and cost forecasting methods has been evaluated based on Monte Carlo simulation runs using the risk profiles described in section “2.2. Risk Analysis”. Based on these risk profiles, the Mean Absolute Percentage Error (MAPE) and Mean Percentage Error (MPE) has been calculated to evaluate the expected accuracy of the time and cost predictions, EAC(t) and EAC, respectively.

Simulated EAC(t) accuracy		
method - PF	MAPE [%]	MPE [%]
PV - 1	2	1
PV - SPI	4	0.00
PV - SCI	4	0.00
ED - 1	2	1
ED - SPI	4	0.00
ED - SCI	4	0.00
ES - 1	3	-1
ES - SPI(t)	13	-11
ES - SCI(t)	13	-11

Simulated EAC accuracy		
method (PF)	MAPE [%]	MPE [%]
1	0.00	0.00
CPI	0.00	0.00
SPI	0.00	0.00
SPI(t)	0.00	-1
SCI	1	-1
SCI(t)	2	-1
0.8 CPI + 0.2 SPI	2	-1
0.8 CPI + 0.2 SPI(t)	1	0.00

According to the MAPE values¹ the best performance for time forecasting can be expected from the unweighted Earned Schedule method. For cost forecasting the unweighted and CPI-weighted methods should yield the best results.

2.3.2. Tracking description

Tracking authenticity

Manual tracking was performed over 5 tracking periods. The Real Duration and Real Cost mentioned in section “2.3.3. Earned Value Management” are based on manual user input.

The tracking information obtained from the project owner and introduced in ProTrack includes actual activity start dates, durations and costs.

¹ The MAPE gives the best indication for the forecast accuracy (the lower the MAPE, the more accurate the method) since all deviations from the targeted real duration (real cost) are cumulated, whereas for the MPE underestimates can be compensated by overestimates and vice versa, possibly leading to an overly positive evaluation of a certain method. However, the MPE can provide useful information about the nature of the deviations, i.e. does the method rather underestimate or overestimate the real duration (real cost)?

2.3.3. Earned Value Management

2.3.3.1. Performance metrics

	CV [€]	SV [€]	SV(t) [d]	CPI [-]	SPI [-]	SPI(t) [-]	p-factor [-]
avg	-1838.80	509.80	0.05	0.98	1.00	1.00	1.00
std dev	1513.79	984.37	0.06	0.01	0.01	0.00	0.00
final	-3427.00	0.00	0.00	0.98	1.00	1.00	1.00

2.3.3.2. Time forecasting

PD	291	Real Duration	291	Late/early	0.00%
----	-----	---------------	-----	------------	-------

EAC(t)			Real Accuracy	
method - PF	avg [d]	std dev [d]	MAPE [%]	MPE [%]
PV - 1	290.40	2.33	0.21	0.21
PV - SPI	289.60	6.07	0.48	0.48
PV - SCI	296.00	1.20	2.29	-1.72
ED - 1	290.40	2.33	0.21	0.21
ED - SPI	289.60	4.87	0.48	0.48
ED - SCI	292.80	0.00	1.19	-0.62
ES - 1	291.00	0.00	0.00	0.00
ES - SPI(t)	291.00	3.69	0.00	0.00
ES - SCI(t)	294.00	2.33	1.03	-1.03

2.3.3.3. Cost forecasting

BAC	222,858.00 €	Real Cost	226,285€	Over/under budget	1.54%
-----	--------------	-----------	----------	-------------------	-------

EAC			Real Accuracy	
method (PF)	avg [€]	std dev [€]	MAPE [%]	MPE [%]
1	224,696.80	1,513.79	0.71	0.70
CPI	227,327.53	3,402.27	1.08	-0.46
SPI	224,120.38	2,344.73	0.97	0.96
SPI(t)	224,654.82	1,552.74	0.73	0.72
SCI	226,748.92	4,228.03	1.34	-0.21
SCI(t)	227,285.18	3,441.83	1.10	-0.44
0.8 CPI + 0.2 SPI	226,669.48	2,964.55	0.97	-0.17
0.8 CPI + 0.2 SPI(t)	226,778.63	2,802.94	0.92	-0.22