

|                                                                                   |                                                                                                                                                                        |                   |                                     |
|-----------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|-------------------------------------|
|  | Case Name: Residential House Finishing Works (7)                                                                                                                       | Sector            | Construction (residential building) |
|                                                                                   | <b>OR-AS</b><br>Operations Research - Applications and Solutions<br><a href="http://www.or-as.be">www.or-as.be</a><br><a href="mailto:info@or-as.be">info@or-as.be</a> | Baseline Schedule | Schedule with resources             |
|                                                                                   |                                                                                                                                                                        |                   | Schedule with costs                 |
|                                                                                   |                                                                                                                                                                        | Risk Analysis     | Random simulation                   |
|                                                                                   |                                                                                                                                                                        |                   | One of nine std. scenarios          |
| Submitted by                                                                      | William & Jef                                                                                                                                                          | Project Control   | User defined distributions          |
| Date                                                                              | 2016                                                                                                                                                                   |                   | Automatic tracking                  |
| File Name                                                                         | C2016-22 Residential House Finishing Works (7)                                                                                                                         |                   | Tracking based on user input        |

## 1. Project description<sup>4</sup>

Project authenticity

Residential House Finishing Works (7) is a project focused on the phased completion of a residential building, including installation of ventilation, plumbing, electrical systems, insulation, and underfloor heating, followed by interior works such as flooring, carpentry, and kitchen installation, and concluding with final finishing to deliver a fully functional and ready-to-occupy home.

## 2. Project properties

### 2.1. Baseline Schedule

| General                    |             | Network topology           |     |
|----------------------------|-------------|----------------------------|-----|
| # Activities               | 29          | Serial/Parallel (SP)       | 69% |
| Planned Duration (PD)      | 101d        | Activity Distribution (AD) | 68% |
| Budget At Completion (BAC) | 56,969.40 € | Length of Arcs (LA)        | 50% |
| Renewable Resources        | -           | Topological Float (TF)     | 28% |
| Consumable Resources       | -           |                            |     |

\* standard eight-hour working days

### 2.2. Risk Analysis

Random simulation by ProTrack was performed using the default symmetric triangular risk distribution profiles.

|         | Cost sensitivity |             |          |
|---------|------------------|-------------|----------|
|         | avg [%]          | std dev [%] | skew [-] |
| CRI-r   | 0                | 0           | N/A      |
| CRI-rho | 100              | 0           | N/A      |
| CRI-tau | 100              | 0           | N/A      |

|         | Resource sensitivity |             |          |
|---------|----------------------|-------------|----------|
|         | avg [%]              | std dev [%] | skew [-] |
| CRI-r   | N/A                  | N/A         | N/A      |
| CRI-rho | N/A                  | N/A         | N/A      |
| CRI-tau | N/A                  | N/A         | N/A      |

|         | Time sensitivity |             |          |
|---------|------------------|-------------|----------|
|         | avg [%]          | std dev [%] | skew [-] |
| CI      | 71               | 37          | -0.83    |
| SI      | 83               | 30          | -2.11    |
| SSI     | 18               | 10          | 0.38     |
| CRI-r   | 17               | 11          | 0.81     |
| CRI-rho | 17               | 11          | 0.82     |
| CRI-tau | 10               | 7           | 0.76     |

## 2.3. Project Control

### 2.3.1. Simulated forecasting accuracy

The accuracy of time and cost forecasting methods has been evaluated based on Monte Carlo simulation runs using the risk profiles described in section “2.2. Risk Analysis”. Based on these risk profiles, the Mean Absolute Percentage Error (MAPE) and Mean Percentage Error (MPE) has been calculated to evaluate the expected accuracy of the time and cost predictions, EAC(t) and EAC, respectively.

| Simulated EAC(t) accuracy |          |         |
|---------------------------|----------|---------|
| method - PF               | MAPE [%] | MPE [%] |
| PV - 1                    | 3.01%    | 2.68%   |
| PV - SPI                  | 8.55%    | 8.15%   |
| PV - SCI                  | 8.55%    | 8.15%   |
| ED - 1                    | 4.01%    | 3.69%   |
| ED - SPI                  | 8.45%    | 8.06%   |
| ED - SCI                  | 8.45%    | 8.06%   |
| ES - 1                    | 3.10%    | 1.54%   |
| ES - SPI(t)               | 7.46%    | 4.05%   |
| ES - SCI(t)               | 7.46%    | 4.05%   |

| Simulated EAC accuracy |          |         |
|------------------------|----------|---------|
| method (PF)            | MAPE [%] | MPE [%] |
| 1                      | 0.00%    | 0.00%   |
| CPI                    | 0.00%    | 0.00%   |
| SPI                    | 5.60%    | 5.51%   |
| SPI(t)                 | 5.01%    | 2.87%   |
| SCI                    | 5.60%    | 5.51%   |
| SCI(t)                 | 5.01%    | 2.87%   |
| 0.8 CPI + 0.2 SPI      | 1.80%    | 1.78%   |
| 0.8 CPI + 0.2 SPI(t)   | 1.29%    | 0.92%   |

According to the MAPE values<sup>1</sup> the best performance for time forecasting can be expected from the unweighted Earned Schedule method. For cost forecasting the unweighted and CPI-weighted methods should yield the best results.

### 2.3.2. Tracking description

Tracking authenticity

Manual tracking was performed over 4 tracking periods. The Real Duration and Real Cost mentioned in section “2.3.3. Earned Value Management” are based on manual user input.

The tracking information obtained from the project owner and introduced in ProTrack includes actual activity start dates, durations and costs.

---

<sup>1</sup> The MAPE gives the best indication for the forecast accuracy (the lower the MAPE, the more accurate the method) since all deviations from the targeted real duration (real cost) are cumulated, whereas for the MPE underestimates can be compensated by overestimates and vice versa, possibly leading to an overly positive evaluation of a certain method. However, the MPE can provide useful information about the nature of the deviations, i.e. does the method rather underestimate or overestimate the real duration (real cost)?

### 2.3.3. Earned Value Management

#### 2.3.3.1. Performance metrics

|         | CV [€]  | SV [€] | SV(t) [d] | CPI [-] | SPI [-] | SPI(t) [-] | p-factor [-] |
|---------|---------|--------|-----------|---------|---------|------------|--------------|
| avg     | -250.50 | 0.00   | 0.00      | 1.00    | 1.00    | 1.00       | 1.00         |
| std dev | 882.18  | 0.00   | 0.00      | 0.03    | 0.00    | 0.00       | 0.00         |
| final   | -853.00 | 0.00   | 0.00      | 0.99    | 1.00    | 1.00       | 1.00         |

#### 2.3.3.2. Time forecasting

|    |      |
|----|------|
| PD | 101d |
|----|------|

|               |      |
|---------------|------|
| Real Duration | 101d |
|---------------|------|

|            |    |
|------------|----|
| Late/early | 0% |
|------------|----|

| EAC(t)      |         |             | Real Accuracy |         |
|-------------|---------|-------------|---------------|---------|
| method - PF | avg [d] | std dev [d] | MAPE [%]      | MPE [%] |
| PV - 1      | 101.00  | 0.00        | 0.00%         | 0.00%   |
| PV - SPI    | 101.00  | 0.00        | 0.00%         | 0.00%   |
| PV - SCI    | 102.00  | 3.37        | 2.97%         | -0.99%  |
| ED - 1      | 101.00  | 0.00        | 0.00%         | 0.00%   |
| ED - SPI    | 101.00  | 0.00        | 0.00%         | 0.00%   |
| ED - SCI    | 101.25  | 1.71        | 1.24%         | -0.25%  |
| ES - 1      | 101.00  | 0.00        | 0.00%         | 0.00%   |
| ES - SPI(t) | 101.00  | 0.00        | 0.00%         | 0.00%   |
| ES - SCI(t) | 101.25  | 1.71        | 1.24%         | -0.25%  |

#### 2.3.3.3. Cost forecasting

|     |             |
|-----|-------------|
| BAC | 56,969.40 € |
|-----|-------------|

|           |             |
|-----------|-------------|
| Real Cost | 57,822.40 € |
|-----------|-------------|

|                   |      |
|-------------------|------|
| Over/under budget | 1.5% |
|-------------------|------|

| EAC                  |          |             | Real Accuracy |         |
|----------------------|----------|-------------|---------------|---------|
| method (PF)          | avg [€]  | std dev [€] | MAPE [%]      | MPE [%] |
| 1                    | 57219.90 | 882.18      | 1.08%         | 1.04%   |
| CPI                  | 57290.47 | 1922.85     | 2.00%         | 0.92%   |
| SPI                  | 57219.90 | 882.18      | 1.08%         | 1.04%   |
| SPI(t)               | 57219.90 | 882.18      | 1.08%         | 1.04%   |
| SCI                  | 57290.47 | 1922.85     | 2.00%         | 0.92%   |
| SCI(t)               | 57290.47 | 1922.85     | 2.00%         | 0.92%   |
| 0.8 CPI + 0.2 SPI    | 57271.68 | 1701.27     | 1.71%         | 0.95%   |
| 0.8 CPI + 0.2 SPI(t) | 57271.68 | 1701.27     | 1.71%         | 0.95%   |