

	Case Name: Lepelstraat	Sector	Construction (residential building)	
	OR-AS Operations Research - Applications and Solutions www.or-as.be info@or-as.be	Baseline Schedule	Schedule with resources	
			Schedule with costs	
		Risk Analysis	Random simulation	
			One of nine std. scenarios	
Submitted by	Jens Martens		User defined distributions	
Date	2019	Project Control	Automatic tracking	
File Name	C2019-01 Lepelstraat		Tracking based on user input	

1. Project description

Project authenticity

The Lepelstraat project involved land acquisition, permitting, demolition, structural works, and finishing for a development from July 2015. It was tracked over ten periods, finishing significantly later (February 2018 vs. August 2017) and over budget (€1.316M actual vs. €1.293M baseline). Corrective actions such as overtime and new suppliers were applied.

2. Project properties

2.1. Baseline Schedule

General		Network topology	
# Activities	86	Serial/Parallel (SP)	55%
Planned Duration (PD)	533	Activity Distribution (AD)	57%
Budget At Completion (BAC)	1,292,979.00€	Length of Arcs (LA)	14%
Renewable Resources	-	Topological Float (TF)	12%
Consumable Resources	-		

* standard eight-hour working days=

2.2. Risk Analysis

Random simulation by ProTrack was performed using the default symmetric triangular risk distribution profiles.

	Cost sensitivity		
	avg [%]	std dev [%]	skew [-]
CRI-r	9	11	4.37
CRI-rho	12	14	2.85
CRI-tau	14	23	3.26

	Resource sensitivity		
	avg [%]	std dev [%]	skew [-]
CRI-r	-	-	-
CRI-rho	-	-	-
CRI-tau	-	-	-

	Time sensitivity		
	avg [%]	std dev [%]	skew [-]
CI	1	6	5.86
SI	11	14	2.33
SSI	2	10	6.90
CRI-r	8	9	4.45
CRI-rho	8	9	3.92
CRI-tau	8	8	2.57

2.3. Project Control

2.3.1. Simulated forecasting accuracy

The accuracy of time and cost forecasting methods has been evaluated based on Monte Carlo simulation runs using the risk profiles described in section “2.2. Risk Analysis”. Based on these risk profiles, the Mean Absolute Percentage Error (MAPE) and Mean Percentage Error (MPE) has been calculated to evaluate the expected accuracy of the time and cost predictions, EAC(t) and EAC, respectively.

Simulated EAC(t) accuracy			Simulated EAC accuracy		
method - PF	MAPE [%]	MPE [%]	method (PF)	MAPE [%]	MPE [%]
PV - 1	47.41	47.41	1	0.00	0.00
PV - SPI	50.60	50.60	CPI	0.11	0.11
PV - SCI	74.00	74.00	SPI	0.26	0.26
ED - 1	3203.01	3203.01	SPI(t)	0.26	0.26
ED - SPI	50.60	50.60	SCI	0.27	0.27
ED - SCI	24.37	18.76	SCI(t)	0.26	0.26
ES - 1	33.14	-17.14	0.8 CPI + 0.2 SPI	0.24	0.24
ES - SPI(t)	33.58	-16.70	0.8 CPI + 0.2 SPI(t)	0.23	0.23
ES - SCI(t)	33.59	-16.69			

According to the MAPE values¹ the best performance for time forecasting can be expected from the unweighted Earned Schedule method. For cost forecasting the unweighted and CPI-weighted methods should yield the best results.

2.3.2. Tracking description

Tracking authenticity

Manual tracking was performed over 10 tracking periods. The Real Duration and Real Cost mentioned in section “2.3.3. Earned Value Management” are based on manual user input.

The tracking information obtained from the project owner and introduced in ProTrack includes actual activity start dates, durations and costs.

¹ The MAPE gives the best indication for the forecast accuracy (the lower the MAPE, the more accurate the method) since all deviations from the targeted real duration (real cost) are cumulated, whereas for the MPE underestimates can be compensated by overestimates and vice versa, possibly leading to an overly positive evaluation of a certain method. However, the MPE can provide useful information about the nature of the deviations, i.e. does the method rather underestimate or overestimate the real duration (real cost)?

2.3.3. Earned Value Management

2.3.3.1. Performance metrics

	CV [€]	SV [€]	SV(t) [d]	CPI [-]	SPI [-]	SPI(t) [-]	p-factor [-]
avg	N/A	N/A	N/A	N/A	N/A	N/A	N/A
std dev	N/A	N/A	N/A	N/A	N/A	N/A	N/A
final	N/A	N/A	N/A	N/A	N/A	N/A	N/A

2.3.3.2. Time forecasting

PD	533	Real Duration	673	Late	26.27%
----	-----	---------------	-----	------	--------

EAC(t)	Real Accuracy			
method - PF	avg [d]	std dev [d]	MAPE [%]	MPE [%]
PV - 1	N/A	N/A	N/A	N/A
PV - SPI	N/A	N/A	N/A	N/A
PV - SCI	N/A	N/A	N/A	N/A
ED - 1	N/A	N/A	N/A	N/A
ED - SPI	N/A	N/A	N/A	N/A
ED - SCI	N/A	N/A	N/A	N/A
ES - 1	N/A	N/A	N/A	N/A
ES - SPI(t)	N/A	N/A	N/A	N/A
ES - SCI(t)	N/A	N/A	N/A	N/A

2.3.3.3. Cost forecasting

BAC	1, 292, 979. 00 €	Real Cost	1, 315, 819. 86 €	Over budget	1.77%
-----	-------------------	-----------	-------------------	-------------	-------

EAC	Real Accuracy			
method (PF)	avg [€]	std dev [€]	MAPE [%]	MPE [%]
1	N/A	N/A	N/A	N/A
CPI	N/A	N/A	N/A	N/A
SPI	N/A	N/A	N/A	N/A
SPI(t)	N/A	N/A	N/A	N/A
SCI	N/A	N/A	N/A	N/A
SCI(t)	N/A	N/A	N/A	N/A
0.8 CPI + 0.2 SPI	N/A	N/A	N/A	N/A
0.8 CPI + 0.2 SPI(t)	N/A	N/A	N/A	N/A