

	Case Name: BAM deelproject 7	Sector	Construction	
	OR-AS Operations Research - Applications and Solutions www.or-as.be info@or-as.be	Baseline schedule	Schedule with resources	
			Schedule with costs	
		Risk analysis	Random Simulation	
Submitted by	Mayté & Thymo		One of nine std. scenarios	
Date	2019		User defined distributions	
File Name	C2019-28 BAM deelproject 7	Project Control	Automatic tracking	
			Tracking based on user input	

1. Project description

Project Authenticity

The project consists of *activity* data that were obtained directly from the actual project owner.

2. Project properties

2.1. Baseline schedule

General	
# Activities	132
Planned Duration (PD)	863 days*
Budget at Completion (BAC)	-
Renewable Resources	-
Consumable Resources	-

Network Topology	
Serial/Parallel (SP)	16%
Activity Distribution (AD)	21%
Length of Arcs (LA)	0%
Topological Float (TF)	38%

* Standard eight-hour working days

2.2. Risk analysis

Random simulation by ProTrack was performed using the default symmetric triangular risk distribution profiles.

	Cost sensitivity		
	avg (%)	std dev (%)	skew (-)
CRI-r	N/A	N/A	N/A
CRI-rho	N/A	N/A	N/A
CRI-thau	N/A	N/A	N/A

	Time sensitivity		
	avg (%)	std dev (%)	skew (-)
CI	11,5	16,8	1,3
SI	27,7	28,4	0,9
SSI	2,0	6,6	6,0
CRI-r	8,4	9,5	3,1
CRI-rho	12,9	14,9	1,8
CRI-thau	22,2	27,5	2,2

	Resource sensitivity		
	avg (%)	std dev (%)	skew (-)
CRI-r	N/A	N/A	N/A
CRI-rho	N/A	N/A	N/A
CRI-thau	N/A	N/A	N/A